## New Construction Building Final Form

NEW CONSTRUCTION							
	Y	Ν	N/A		Y	Ν	N/A
- Reviewed FTA Plan				- Suite directional signage			
- Address in place				required outside elevator			
1 Location $\Box$ Multiple $\Box$				- Exit stair floor designation			
- Fire Truck Access signage in place				signage required on both sides			
<ul> <li>New City hydrant required</li> </ul>				of door			
<ul> <li>New private hydrant required</li> </ul>				- Signage in place			
- F.D. connection				- Fire extinguisher in place			
1 conn 🗆 2 conn 🗆 3 conn 🗆				ABC 🗆 Class K 🗆 CO2 🗆			
- F.D. connection signage in place				- Commercial kitchen			
- Lock box in place				Fixed pipe extinguishing system			
Exterior front door 🗆 lobby 🗆 ramp				- Sprinkler room door has proper			
- Lock box key list given to				signage "Sprinkler Room"			
contractor				- Electrical room door has proper			
- Firefighters elevator				signage "Fire Alarm"			
<ul> <li>Correct Address given by elevator</li> </ul>				- All service rooms have proper			
emergency phone operator				fixed signage			
- Fire alarm system				- Storage lockers			
Exterior panel $\Box$ Interior panel $\Box$				- Proper signage above all lockers			
- Main fire alarm control				<ul> <li>Extended wire above lockers</li> </ul>			
panel in electrical room				- Sprinkler room			
- Fire Alarm monitoring sticker in				- Fire pump			
place				Electric 🗆 Diesel 🗆			
- Fire Alarm verificiation sticker in				- Sprinkler spare head box			
place				- Spare sprinklers in box			
<ul> <li>Fire Safety Plan required</li> </ul>				- Wrench in box			
- FPO reviewing YES 🗆 NO 🗆				<ul> <li>Sprinkler system signage in place</li> </ul>			
- Fire Safety Plan Box in place				- Standpipe system			
- Firefighter site plan in place				Class I 🗆 Class II 🗆 Class III 🗆			
- Strobes "Alternative Solution"				- Generator			
Outside units $\Box$ special location $\Box$				- Log book in place			
- Crossover floors				- Signage on door is 'Generator Room'			
<ul> <li>Crossover signage at alarm panel</li> </ul>				- Main drain test passed			
<ul> <li>Crossover signage in exit stairs</li> </ul>				<ul> <li>Dry sprinkler trip test passed</li> </ul>			

Field Notes:

P:\Website\Fire Prevention\Revisions 2015\New Construction\New Construction Checklist - 3